

**ARCHITECTURAL ENGINEERING AND CONTRACTS DIVISION**  
**PROJECT STATUS FOR FIRE AND LIFE SAFETY PROJECTS**  
**As of January 5, 2005**  
**Attachment 1**

Project	Current Status	Next Milestone Trigger	Additional Funding Required for Next Milestone
Maintenance			
#17 Mid-City	Concept	Design on hold	On hold
#12 Lincoln Park	Construction	Finish Construction	Fully funded
#31 Del Cerro	Construction	Finish Construction	Fully funded
#32 Skyline	Purchase Land	Design on hold	On hold
#2 E Mission Valley	90% design	Complete design	Funding available within project budget
#54 Paradise Hills	None	Land purchase	\$2.3 Million (On hold)
#1 Downtown	Concept design	Complete design	\$225,000 (CCDC)
Components & Equip. (330980)	See sublets	See sublets	See sublets
Sublet (330981) Generators	Complete	Complete	None
Sublet (330982) App. Doors	Complete	Complete	None
Sublet (330983) Electrical	Complete	Complete	None
Sublet (330984) Roofs	Complete	Complete	None
Sublet (330985) Trailers	Complete	Complete	None
Sublet (330986) Dorms	None	Design & Construction	On hold
Sublet (330987) HVAC	None	Design & Construction	On hold
Sublet (330988) Exterior Renovations	FS 21 done, others pending	Design & Construction	On hold
Sublet (330989) Misc. Renovations	None	Design & Construction	On hold
Sublet (330991) Kitchens	None	Design & Construction	On hold
Sublet (330992) Parking Lots	None	Design & Construction	On hold
#22 Point Loma	5% design	Complete design	Design fully funded
#29 San Ysidro	Construction	Finish Construction	Fully funded
#5 Hillcrest	Concept	Bridging documents	On hold
Sublet for #5 (Temporary Improvements)	Construction	Finish Construction	Fully funded

**ARCHITECTURAL ENGINEERING AND CONTRACTS DIVISION**  
**PROJECT STATUS FOR FIRE AND LIFE SAFETY PROJECTS**  
**As of January 5, 2005**  
**Attachment 1**

Project	Current Status	Next Milestone Trigger	Additional Funding Required for Next Milestone
Grand Ave Lifeguard Tower and Restroom	Construction	Finish Construction	Fully funded
Children's Pool	Concept design	Schematic design	Design funded
Headquarters	Concept design	Complete design	On hold indefinitely
La Jolla Cove	60% design	Complete design	Design funded
La Jolla Shores	80% design	Complete design	\$20,000
Mission Beach	Concept design	Complete design	Design funded
North Pacific Beach	Concept design	Complete design	On hold
Ocean Beach	None	Design	On hold indefinitely
Old Mission Beach	None	Land purchase	On hold indefinitely
South Mission Beach	Concept design	Environmental Review & Complete design	\$50,000