

**CITY OF SAN DIEGO  
UTILITIES UNDERGROUNDING PROGRAM**

**PROJECTS IN CONSTRUCTION**

March 29, 2006

Project Name	Project Boundary	Council District	Fund Source	Project Estimate	Estimated Footage	Status	Notes
Linda Vista Rd	Napa to Friars	6	20 A	\$731,976	3,858	SDGE & Cox complete; AT&T to finish Feb 2006	
Orange Avenue	33rd to 40th	3	20 A	\$1,942,558	6,650	SDGE & Cox complete; AT&T pulling cable	
CCDC, A3, P2	Logan to Main	2	20 A	\$1,449,492	6,967	AT&T & Cox complete; SDGE cutting over customers	
Euclid Avenue	Trinidad to Manzanares	4	20 A	\$458,812	1,121	Cox complete; SDGE & AT&T cabling and cutting over customers	
Ruffin Road	Balboa to Clairmont Mesa	6	20 A	\$774,510	4,272	Time Warner complete, AT&T has no facilities, SDGE to begin removing overhead electric wires	
Boundary Street	National Ave to Imperial Ave	4	20 A	\$799,795	2,795	Trenching complete; cabling activities	
30th Street/Fern, Phase II (Dist.)	Maple to A Street	3	20 A	\$4,683,117	9,714	Trenching complete; cabling activities	
Linda Vista Road	Morena to Mildred	6	20 A	\$771,891	2,319	Trenching complete; cabling activities	
Lake Shore Drive	Jackson Dr to City Limits (Baltimore)	7	20 A	\$881,881	2,404	Trenching complete; cabling activities	
Tennyson/ Stern	Chatsworth to Willow	2	20 A	\$1,145,000	3,230	Trenching complete; cabling activities	
Luna Avenue	Clairmont Mesa to Monongahela	6	20 A	\$1,613,478	4,919	Trenching complete; cabling activities to start soon	
Voltaire Street	Calatina to Sunset Cliffs	2	20 A	\$1,156,510	3,723	Trenching 95% complete	
Princess View Drive	Waring Rd. to Fontaine St	7	20 A	\$982,179	2,976	Trenching 95% complete	
Pacifica Drive	Bluffside Ave to Amity St	2	20 A	\$1,767,822	5,541	Trenching 85% complete	
Gaines Street Block	Riley, Gaines, Lauretta, Napa, Azusa	6	20 A	\$822,789	2,865	Electrical Panel work 35% complete; trenching to start in April 2006	
Milton St	Burgener Blvd to Morena	6	Surcharge	\$2,206,445	6,448	SDGE Complete; Time Warner pulling cable to complete in April	AT&T not working
La Jolla Scenic Drive N.	Sugarman to L.J. Village	1	Surcharge	\$872,875	2,989	SDGE Complete; Time Warner pulling cable	AT&T not working
Lisbon Street	69th to Jamacha	4	Surcharge	\$1,102,888	4,013	SDGE complete; Cox ready to start removing overhead	AT&T not working
Leon Avenue	Hollister St to Saturn	8	Surcharge	\$830,301	2,693	SDGE complete; Cox ready to start removing overhead	AT&T not working
Fairmount Avenue	Thorn St to Myrtle Ave	3	Surcharge	\$857,730	2,153	SDGE complete; Cox ready to start removing overhead; streetlights started	AT&T not working
Gramercy Dr	Ruffin Rd to Sandrock Rd	6	Surcharge	\$896,528	2,864	SDGE & Time Warner complete; streetlight installation started	AT&T not working
Bird Rock Avenue	LJ Blvd to end of Bird Rock	1	Surcharge	\$816,655	1,747	SDGE removing overhead; Time Warner cabling; streetlights started	AT&T not working
Fort Stockton Dr	Pine St to Hawk St	2	Surcharge	\$2,471,003	6,414	SDGE complete; Cox ready to start removing overhead	AT&T not working
Linda Vista Road Transmission	Morena to Mildred	6	Surcharge	\$3,298,310	6,010	SDGE removing overhead	Cox & AT&T have no facilities
Orange Avenue	Fairmount to 54th Street	7	Surcharge	\$3,027,949	11,694	Trenching complete; SDGE Cabling; Cox removing overhead	AT&T not working
Hollister St	Coronado to Tocayo	8	Surcharge	\$1,421,687	5,625	Trenching complete; SDGE Cabling; Cox removing overhead	AT&T not working
Princess/ Spindrift Street	Spindrift to Torrey Pines	1	Surcharge	\$831,367	1,987	Trenching complete; SDGE & Time Warner cabling	AT&T not working
Abbott Street	W. Pt. Loma to Newport Ave	2	Surcharge	\$2,041,856	6,942	Trenching complete; SDGE & Cox cabling	AT&T not working
CCDC Area 1, Phase 2, Job 2	Ash - Cedar, Front- 4th, Union	2	Surcharge	\$1,702,982	8,678	Trenching complete; SDGE & Cox cabling	AT&T not working
Catoctin Drive	Montezuma to 63rd	7	Surcharge	\$1,035,056	2,986	Trenching complete; SDGE & Cox cabling	AT&T not working
Madra Ave	Del Cerro to Park Ridge	7	Surcharge	\$2,693,836	9,290	Trenching complete; SDGE & Cox cabling	AT&T not working
CCDC Area 1, Phase 2, Job 1	California Street	2	Surcharge	\$3,822,010	5,603	Trenching complete	AT&T has no facilities
Meade Avenue	I-805 to 44th St	3	Surcharge	\$4,114,503	13,889	Trenching complete	AT&T not working
Meade Avenue	I-805 to New Jersey	3	Surcharge	\$3,689,031	14,675	Trenching complete	AT&T not working
Camino Del Rio South	Texas St to Mission Center	6	Surcharge	\$1,036,454	5,042	Trenching 90% complete	AT&T not working
Residential Project Block 3 - FF	Talmadge	3	Surcharge	\$16,834,144	31,912	Electric panel work 40% complete; Trenching 15% complete	AT&T not working
Soledad Avenue	Hillside Dr. to Exchange Pl.	1	Surcharge	\$2,131,407	5,934	Trenching 25% complete	AT&T not working
Hidden Valley Rd/ Via Capri	Torrey Pines to LJ Scenic S	1	Surcharge	\$1,110,251	4,272	Trenching 15% complete	AT&T not working
Residential Project Block 6 - Z	Serra Mesa	6	Surcharge	\$16,491,508	33,000	Electric panel work 40% complete; Trenching 5% complete	AT&T not working
Oceanview Blvd	I-15 to 42nd	4	Surcharge	\$2,643,157	7,557	Panels completed; mainline trench delayed b/c panels	AT&T not working
28th Street	Sampson to Harbor Dr	8	Surcharge	\$2,372,267	6,773	Panels 65% complete; mainline trench delayed for MTDB permit	AT&T not working

--SCROLL DOWN TO CONTINUE--

**UNDERGROUNDING COMPLETE EXCEPT FOR AT&T**

**Attachment 1**

<b>Chatsworth Blvd</b>	Nimitz to Dixon	2	Surcharge	\$1,122,196	3,706	Street Resurfacing in 2006	Complete except for AT&T
<b>Santa Barbara St</b>	Point Loma to Newport	2	Surcharge	\$2,209,245	3,774	Street Slurry sealing in 2006	Complete except for AT&T
<b>Kelton Rd</b>	Luber St to Alvin St	4	Surcharge	\$1,125,823	2,245		Complete except for AT&T
<b>Goldfinch St</b>	University Ave to Sutter	2	Surcharge	\$775,847	1,297		Complete except for AT&T
<b>Carmel Valley Rd</b>	I-5 to Torrey Pines Rd	1	Surcharge	\$867,973	2,053		Complete except for AT&T
<b>Burgener Blvd</b>	Field to Milton St	6	Surcharge	\$1,556,877	3,992	Street Resurfacing in 2006	Complete except for AT&T
<b>Meadowbrook</b>	Blackstone to Skyline	4	Surcharge	\$1,504,239	4,273	Street Slurry sealing in 2006	Complete except for AT&T
<b>Cowles Mtn Blvd</b>	Navajo Rd to Acuff Dr	7	Surcharge	\$2,068,570	6,484		Complete except for AT&T
<b>Churchward St</b>	Euclid Ave to Skyline Dr	4	Surcharge	\$1,300,836	3,706	Street Slurry sealing in 2006	Complete except for AT&T
<b>Scott St</b>	900 Block	2	Surcharge	\$535,656	600		Complete except for AT&T
<b>Twain, 50th, Orcutt</b>	Mission Gorge to Waring	7	Surcharge	\$1,846,292	7,097		Complete except for AT&T
<b>10th Avenue</b>	Date to Beech	2	Surcharge	\$520,719	918		Complete except for AT&T
<b>La Jolla Mesa Dr</b>	Lamplight Dr to Turquoise	1	Surcharge	\$1,000,511	2,225		Complete except for AT&T
<b>Pennant Way</b>	Regents to Stresemann	1	Surcharge	\$598,341	1,196		Complete except for AT&T
<b>B Street, Ph II</b>	24th Street to Edgemont	8	Surcharge	\$1,781,076	5,703		Complete except for AT&T
<b>Broadway Ave</b>	25th to 30th	8	Surcharge	\$943,342	3,211	Street Slurry sealing in 2006	Complete except for AT&T
<b>Jackson Drive</b>	Lake Shore Dr to City Limits	7	Surcharge	\$1,980,236	5,845		Complete except for AT&T
<b>Silverado St</b>	Eads Ave to Ivanhoe Ave	1	Surcharge	\$947,067	2,530		Complete except for AT&T
<b>47th Street</b>	Imperial to Logan	4	Surcharge	\$912,583	3,222		Complete except for AT&T
<b>Saturn Blvd</b>	Coronado Ave to Leon Ave	8	Surcharge	\$1,022,909	3,982		Complete except for AT&T
<b>25th Street</b>	Market St to Commercial	8	Surcharge	\$869,383	1,969		Complete except for AT&T
<b>San Antonio Street</b>	McCall to Kellog	2	Surcharge	\$812,457	2,394		Complete except for AT&T
<b>Market St</b>	47th to Iona Dr	4	Surcharge	\$1,970,627	7,842		Complete except for AT&T
<b>Roswell, 51st</b>	Market to Kelton	4	Surcharge	\$2,049,009	5,035		Complete except for AT&T

**CITY OF SAN DIEGO  
UTILITIES UNDERGROUNDING PROGRAM**

**PROJECTS IN DESIGN**

March 29, 2006

Project Name	Project Boundary	Council District	Fund Source	Project Estimate	Estimated Footage	Status	Estimated Start Construction **	Notes
<b>Residential Project Block 4 - G</b>	Lincoln Park	4	Surcharge	\$8,832,186	18,300	Design Complete	<b>May 2006</b>	
<b>252 Corridor Park</b>		8	20 A	\$1,077,038	2,997	Design Complete	<b>May 2006</b>	
<b>61st Street (Distribution Only)</b>	National Ave to Imperial Ave	4	20 A	\$905,971	5,443	Design Due Apr 21	<b>May/June 2006</b>	
<b>Residential Project Block 2 - E</b>	Mission Hills	2	Surcharge	\$14,197,225	30,743	Design Complete	<b>June 2006</b>	Streetlight issues to be resolved
<b>Gaines Street Block Transmission</b>	Riley,Gaines,Lauretta,Napa,Azuna	6	Surcharge	\$1,914,000	2,200	Design Due Apr 30	<b>June 2006</b>	
<b>National Ave</b>	32nd to 43rd	8	20 A	\$2,407,400	9,135	SDGE Design Delay	<b>June/July 2006</b>	CIP Conflicts to be resolved
<b>Residential Project Block 1 - F</b>	La Jolla	1	Surcharge	\$8,100,446	14,501	Design Due Apr 30	<b>July 2006</b>	
<b>Hill Street</b>	Catalina to Sunset Cliffs Blvd	2	20 A	\$1,747,121	5,670	Design Due Apr 15	<b>July 2006</b>	
<b>Chatsworth Blvd</b>	Nimitz to Dumas	2	20 A	\$703,212	2,633	Design Due May 30	<b>August 2006</b>	
<b>Hotel Circle South</b>	Taylor to Bachman Place	6	Surcharge	\$1,787,060	6,908	Design Complete	<b>August 2006</b>	
<b>Calle Primera</b>	Via Tecero to Willow	8	20 A	\$698,148	3,040	Design Due Jun 11	<b>September 2006</b>	
<b>Residential Project Block 7 - F</b>	Rolondo	7	Surcharge	\$17,314,422	29,487	Design Due Jun 30	<b>November 2006</b>	
<b>Residential Project Block 8 - F</b>	Sherman Heights	8	Surcharge	\$7,951,749	12,500	Design Due Jul 31	<b>December 2006</b>	
<b>30th Street Ph II, 26th Street Transmission</b>	Maple to Commercial	3,8	Surcharge	\$7,154,000	12,631	DESIGN ON HOLD	<b>December 2006</b>	Awaiting PUC Complaint Resolution
<b>CCDC Area 1, Phase 2, Job 1 Transmission</b>	California Street	2	Surcharge	\$3,822,010		Design Due Date not set	<b>January 2007</b>	
<b>Overlake, Ridgemoor</b>		7	Surcharge	\$1,757,537	2,587	Design Due Date not set	<b>January 2007</b>	
<b>Ridge Manor</b>	Madra to Del Paso	7	Surcharge	\$1,854,254	4,356	Design Due Date not set	<b>January 2007</b>	
<b>Hotel Circle North</b>		6	Surcharge	\$1,916,674	6,145	Design Due Date not set	<b>February 2007</b>	
<b>Residential Project Block 3 - EE</b>	El Cajon Talmadge	3	Surcharge	\$8,037,077	17,928	Design Due Date not set	<b>March 2007</b>	
<b>Monroe Ave</b>	Winona to Collwood	3	20 A	\$803,836	2,332	Design Due Date not set	<b>March 2007</b>	Within Block 3 EE
<b>Residential Project Block 2 - J</b>	Point Loma	2	Surcharge	\$3,110,892	6,523	Design Due Date not set	<b>April 2007</b>	
<b>Canon Street</b>	Rosecrans to Evergreen	2	20 A	\$551,993	1,914	Design Due Date not set	<b>April 2007</b>	Adjacent to Block 2 J
<b>Garrison Street</b>	Clove St to Rosecrans St.	2	20 A	\$1,161,763	1,867	Design Due Date not set	<b>April 2007</b>	Adjacent to Block 2 J
<b>Residential Project Block 1 - R</b>	University City	1	Surcharge	\$7,524,865	18,120	Design Due Date not set	<b>June 2007</b>	
<b>Residential Project Block 6 - J</b>	Bay Ho	6	Surcharge	\$10,830,101	22,309	Design Due Date not set	<b>August 2007</b>	
<b>Residential Project Block 4 - AA</b>	Paradise Hills	4	Surcharge	\$8,660,766	17,313	Design Due Date not set	<b>September 2007</b>	
<b>Briarwood</b>	Brookhaven Road to Nebraska	4	20 A	\$892,805	2,008	Design Due Date not set	<b>September 2007</b>	Within Block 4 AA
<b>Residential Project Block 7 - CC</b>	Del Cerro	7	Surcharge	\$9,232,759	19,923	Design Due Date not set	<b>October 2007</b>	
<b>Residential Project Block 8 - G</b>	Sherman Heights 2	8	Surcharge	\$5,793,992	10,320	Design Due Date not set	<b>November 2007</b>	
<b>24th Street</b>	G St to Imperial	8	20 A	\$968,733	2,314	Design Due Date not set	<b>November 2007</b>	Within Block 8 G
<b>Island Avenue Phase I</b>	16th to 24th	8	20 A	\$1,643,259	3,221	Design Due Date not set	<b>November 2007</b>	Within Block 8 G
<b>Camino Del Norte Transmission</b>		5	Surcharge	\$4,500,000	6,357		<b>January 2008</b>	
<b>Island Avenue Transmission</b>	15th to 22nd	8	Surcharge	\$1,700,000			<b>December 2008</b>	
<b>Island Avenue Phase II</b>	26th to 30th	8	20 A	\$1,502,391	2,717		<b>TBD</b>	Within Block 8E (unallocated)
<b>Mesa College Drive</b>	Linda Vista Rd to Armstrong	6	20 A	\$1,237,494	7,580		<b>TBD</b>	

**CITY OF SAN DIEGO  
UTILITIES UNDERGROUNDING PROGRAM**

**PROJECTS AWAITING PUBLIC HEARING**

March 29, 2006

<b>Project Name</b>	<b>Project Boundary</b>	<b>Council District</b>	<b>Fund Source</b>	<b>Project Estimate</b>	<b>Estimated Footage</b>	<b>Status</b>	<b>Estimated Start Construction **</b>	<b>Notes</b>
<b>La Jolla Mesa Drive</b>	La Jolla Scenic Dr. S. to Muirlands	1	20 A	\$587,528	2,035	Public Hearings April 2006	<b>January 2007</b>	
<b>Greenbriar</b>	Waring to Community Ctr/ School	7	20 A	\$615,072	734	Public Hearings April 2006	<b>February 2007</b>	
<b>Waring Road/ I-8</b>	Waring Gateway to Allied Gardens	7	20 A	\$806,678	1,133	Public Hearings April 2006	<b>May 2007</b>	
<b>K Street Phase I</b>	19th to 24th	8	20 A	\$823,264	1,314	Public Hearings April 2006	<b>November 2007</b>	Within Block 8 G
<b>Patrick Henry High Block</b>	Del Cerro	7	Surcharge	\$3,084,571	9,950	Public Hearings Feb 2007	<b>January 2008</b>	
<b>Residential Block 3 - HH</b>	Talmadge 3	3	Surcharge	\$7,750,780	16,123	Public Hearings Feb 2007	<b>March 2008</b>	
<b>Residential Block 2 - T</b>	Pacific Beach North	2	Surcharge	\$7,220,699	14,799	Public Hearings Feb 2007	<b>April 2008</b>	
<b>Residential Block 1 - J</b>	La Jolla 2	1	Surcharge	\$6,081,016	13,341	Public Hearings Feb 2007	<b>June 2008</b>	
<b>Jutland Drive</b>	Camino Coralina to Luna Ave	6	20 A	\$893,566	3,531	Public Hearings Feb 2007	<b>August 2008</b>	Within Block 6 I
<b>Residential Block 6 - I</b>	Bay Ho 2	6	Surcharge	\$8,086,847	16,349	Public Hearings Feb 2007	<b>August 2008</b>	
<b>Residential Block 4 - Z</b>	Paradise Hills North	4	Surcharge	\$6,950,651	14,273	Public Hearings Feb 2007	<b>September 2008</b>	
<b>Residential Block 7 - A</b>	Fox Canyon	7	Surcharge	\$8,139,222	16,575	Public Hearings Feb 2007	<b>October 2008</b>	
<b>Altadena, Wightman, Winona</b>	El Cajon to Euclid	7	20 A	\$1,661,723	8,530	Public Hearings Feb 2007	<b>October 2008</b>	Wiithin Block 7 A
<b>Residential Block 8 - B</b>	Sherman Heights 3	8	Surcharge	\$6,429,745	12,034	Public Hearings Feb 2007	<b>November 2008</b>	
<b>K Street Phase II</b>	26th to 30th	8	20 A	\$1,752,983	2,642	Public Hearings Feb 2007	<b>TBD</b>	Within Block 8E (unallocated)

\*\* Estimated Start Construction dates are tentative