

(RA-86-94)
REDEVELOPMENT AGENCY OF
THE CITY OF SAN DIEGO
RESOLUTION NO. 1243
ADOPTED ON NOVEMBER 26, 1985

A RESOLUTION OF THE REDEVELOPMENT AGENCY OF
THE CITY OF SAN DIEGO AMENDING THE SCOPE OF A
CONTRACT WITH CHILCOTE INC.

WHEREAS, the Redevelopment Agency of The City of San Diego (the "Agency") is engaged in activities necessary to carry out and implement the grading of and pipeline installation at Gateway Center East; and

WHEREAS, the Agency has previously approved a request to bid for grading and pipeline installation at Gateway Center East and a contract for said improvements was awarded to Chilcote, Inc., pursuant to authorization from the Agency; and

WHEREAS, the revised engineer's estimate for the entire project is \$1,700,000.00; and

WHEREAS, the Agency desires to recognize the following change orders; NOW, THEREFORE,

BE IT RESOLVED, by the Redevelopment Agency of The City of San Diego, as follows:

1. Increase the contract amount with Chilcote, Inc., from \$1,412,648.08 to \$1,539,530.30 for grading and pipeline installation at Gateway Center East. The original authorized amount for this contract was \$1,500,000.00 (Auditor Certificate No. 86081).

2. Increase the authorized amount for completion of this work to \$1,700,000.00.

3. Authorize the following specific change order:

Change Order No. 1 - Remove and recompact alluvial of
26,255 c.y. in excess contract
amount.

\$21,004.00

Change Order No. 2 - Encase abandoned waterline in sand.
\$ 5,284.50

Change Order No. 4 - Remove and recompact alluvium and
old fill quantities in excess of
contract 74,420 c.y. Add subdrain
and type "A" cutoff wall.
\$99,396.80

Change Order No. 5 - Remove 6 ft. chain line fence.
\$ 196.92

TOTAL \$125,882.22

APPROVED: John W. Witt, General Counsel

By

Janis Sammartino Gardner

Deputy Counsel

JSG:ta:704

11/15/85

Or.Dept:SEDC

Aud.Cert:86491

RA-86-94